8470914/2024/PROG-III

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PR&RD Dept – PRED – PMGSY-III – Chittoor District – Package No.AP03 PIII 50-T03-KKG Road to Panjam via Rambhatlapalli, Gottipudi HW in Thottambedu Mandal of Chittoor district - Revised Administrative sanction for an amount of Rs.263.01 lakhs against Original Administrative Sanction of Rs. 250.00 lakhs – Revised Administrative Sanctionn - Accorded - Orders – Issued.

PANCHAYATRAJ AND RURAL DEVELOPMENT (Progs.III) DEPARTMENT

G.O.Rt.No:88. **Dated:24.01.2024**

Read the following:-

1. G.O Ms.No.605 dated 06.03.2020 of PR & RD (Progs.II) Department.
2. From ENC, PR, Vijayawada Lr.No.AEE8/DEE-3/PMGSY-III 50/KGG Road to Panjam/2020, dated 27.7.2023.

&&&

ORDER:-

In the G.O. 1st read above, administrative sanction orders were issued for an amount of 250.00 lakhs (MoRD share: 150.00 lakhs , State share: Rs.100.00 lakhs) for the work Package No.AP03 PII 150-T03-KKG Road to Panjam via Rambhatlapalli, Gottipudi HW in Thottambedu Mandal of Chittoor district under PMGSY -III Batch-I during 2019-20.

2. In the reference 2nd read above, the Engineer in Chief, Panchayat Raj, Vijayawada has submitted that the proposal of the work "Package No.AP03 PIII 50-T03-KKG Road to Panjam via Rambhatlapalli, Gottipudi HW in Thottambedu Mandal of Chittoor district the work done estimate was worked out to Rs.263.01 lakhs duly utilizing the less T.P amount (Rs.0.99 lakhs) against the original Administrative sanction amount of R.250.00 lakhs. The main reason for increase is due to increase of GST from 12% to 18% (i.e., enhanced GST 6%) and Price adjustment. Hence the work require Revised Administrative sanction. As per the PMGSY guide lines Para 1.5 , all costs due to time over run i.e., additional cost due to price adjustment, enhanced GST (6%) should be borne by the State Govt.,. The details are as follows:

As per OAS (Rs. In lakhs)			Revision as per Work done cum CR (Rs.in lakhs)			Additional amount required (Rs. in lakhs)
GOI share	State share	Total	GOI share	State Share	Total RAS required	State share required Col (6-3)
1	2	3	4	5	6	7
150.00	100.00	250.00	150.00	113.01	263.01	13.01

3. He has requested to accord Revised Administrative Sanction for Rs.263.01 lakhs (utilizing the less TP) towards cost due to time over run i.e., additional cost due to the enhanced GST (6%) (12%-18%) price adjustment etc., and permission for utilizing less T.P. amount for execution of additional works (i.e., civil times of work) which should be borne by the State Government, so as to make final payment.

4. Government, after examination of the proposal, hereby accord Revised Administrative Sanction for an amount Rs.263.01 lakhs as against the Original Administrative Sanction an amount of Rs.250.00 Lakhs for the work "Package No.AP03 PIII 50-T03-KKG Road to Panjam via Rambhatlapalli, Gottipudi HW in Thottambedu Mandal of Chittoor district, subject to deletion of labor cess provisioned for Rs.2.22 Lakhs and department conforming to the provisions of Department Codes, APSS & relevant Government instructions and also to meet the expenditure from the SNA account only as per PMGSY guidelines.

5. The Engineer-in- Chief, Panchayat Raj, Andhra Pradesh, Vijayawada shall take further necessary action accordingly in the matter.

P.T.O....

8470914/2024/PROG-III

6. This orders issues with the concurrence of the Finance Dept., vide their U U.O.NO.2219541/FIN01-FMU0PC(PRRD)/129/2023-FMU-WORKS,dated 10.11.2023.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B.RAJSEKHAR
SPECIAL CHIEF SECRETARY TO GOVERNMENT

To
The Engineer –In- Chief,
Panchayat Raj, Vijayawada,
The Superintending Engineer, Panchayat Raj, Chittoor district
Copy to:
The District Treasury Officer, Chittoor District.
The Accountant General, Andhra Pradesh, Vijayawada.
OSD to Deputy C.M (PR&RD)
P.S. to Special Chief Secy., to Govt., PR&RD Dept.
SC/SF.

//FORWARDED BY ORDER//

B. Pushpa Vani..
SECTION OFFICER